



"After I Go The Extra Mile I Sleep Well At Night"

Shawn Haney
590 Centerville Road #173
Lancaster, PA 17601

(717) 808.2551
Shawn@ExtraMileHomeInspections.net
Visit us on the web:
www.ExtraMileHomeInspections.net



Radon Measurement Specialist # 15ST008

Certified Radon Testing Individual PA DEP # 3093

RADON GAS TESTING NON-INTERFERENCE AGREEMENT

Testing for Radon is not complicated. A reliable test result depends on the cooperation of the home's occupants. Disturbing or interfering with the test device, or with closed-house conditions, may invalidate the test results and is illegal in some states.

In order to begin a Radon test, the home's lowest livable area (finished or unfinished basement, or if no basement, first floor level) must remain closed for at least 12 hours prior to testing.

During a Radon test, the following conditions must be maintained:

- Do not open any windows. Do not open any external or basement to first floor doors except for normal momentary entering and exiting.
- Do not touch, cover, move or alter the performance of any Radon detectors or noninterference controls.
- Do not operate any whole house fan(s). Do not use any fireplace(s) or wood stove(s), unless they are the primary heat source.
- Operate heating and air conditioning normally. Turn off and keep any equipment that supplies fresh air to the dwelling unless it is make up air to a combustion appliance.

Note:

The dryer, range hood, bathroom fan or attic ventilating fan can be operated. This equipment should only be operated normally because any exhaust fan or any combustion appliance may increase the negative pressure in the dwelling, which can raise or lower the Radon concentration. Windows must be kept closed because they can create negative pressure in the lower portions of the dwelling due to warm air escaping or the direction of the wind, which can raise or lower the Radon levels. Please contact Extra Mile Home Inspections, LLC at (717) 808-2551 if there are any questions or concerns.

Address of Home to be Tested: _____

Signature of Home Owner or Responsible Individual: _____

Date: _____

To be completed by home inspector:

Test Period From: _____ To: _____

Home Inspector Signature: _____